

30 Crossing Project Milestones

Updated 11/25/24



2020

Jan-Jun

- Project Design
- June 23 - Notice to Proceed for contractor to begin construction work

Jul-Sep

- Utility, interstate, and river bridge construction begins
- River Trail detours in place to move trail users at the Clinton Library around construction zones
- Mahlon Martin Street construction begins

Oct-Dec

- East I-30 frontage road construction begins
- I-630 and I-30 ramps construction begins at Hanger Hill
- I-30 construction north of Broadway Street begins
- Parking lot closed inside clover-leaf ramp off East 2nd Street ramp

2021

Jan-Mar

Apr-Jun

- I-30 eastbound ramp to 6th/9th streets opened
- New I-630 ramp to northbound frontage road opened
- 9th Street bridge over I-30 closed for demolition
- I-30 eastbound exit to Broadway Street closed
- I-30 eastbound exit ramp and Texas U-Turn at Bishop Lindsey Avenue opened
- New section of road connecting Collins/Mahlon Martin streets between 4th Street and President Clinton Avenue opens

Jul-Sep

- I-30 eastbound temporary exit ramp to Broadway Street construction begins
- I-30 eastbound and westbound exits to Cumberland Street closed; Cumberland Street on-ramp to I-30 eastbound closed
- Additional 4th Street eastbound lane opened

Oct-Dec

- East I-30 bridge construction begins over Broadway Street, between Washington Avenue to north of Broadway Street
- 9th Street bridge has girders placed
- I-30 mainlane between 9th and 4th Streets work begins
- I-30 eastbound River Bridge substructure completed

2022

Jan-Mar

- I-30 eastbound bridge girders at Broadway Street set

Apr-Jun

- 9th Street bridge re-opened
- 6th Street bridge over I-30 closed for demolition
- I-30 eastbound bridge deck poured at Broadway Street

Jul-Sep

- I-30 eastbound river bridge final deck poured
- I-30 eastbound ramp over I-40 eastbound girders set
- 4th Street on-ramp to I-30 eastbound opened
- I-30 traffic moved onto new I-30 eastbound river bridge
- New I-30 eastbound exit to Broadway Street opened
- I-30 westbound exits at 2nd and 6th closed; exit at 9th opened
- I-30 westbound river bridge demolition begins
- Broadway Street on-ramp to I-30 westbound closed; Bishop Lindsey on-ramp opened

Oct-Dec

- New I-30 westbound/frontage road ramp bridge to I-630 westbound begins
- I-30 westbound bridge over Riverfront Drive demolition begins
- 6th Street bridge over I-30 girders set
- I-30 eastbound ramp over I-40 eastbound bridge deck placed

2023

Jan-Mar

- 6th Street bridge over I-30 deck placed
- I-30 westbound River Bridge construction continues
- I-30 westbound bridge over Broadway Street demolition begins
- Downtown Little Rock work substantially completed
- I-30 westbound river bridge first columns and caps placed
- I-30 westbound river bridge existing pier demolition begins
- 6th Street bridge over I-30 re-opened; 6th Street exit opened; 9th Street exit closed
- I-30 westbound river bridge steel removal completed

Apr-Jun

- I-30 westbound traffic lanes switched into the median

Jul-Sep

- New ramp to I-40 eastbound opens

Oct-Dec

- I-630 bridge has deck placed on Phase 1
- I-30 eastbound ramp to I-40 eastbound opens
- Washington Avenue bridge has deck placed
- Broadway Street bridge has deck placed
- I-30 westbound bridge has final column placed

2024

Jan-Mar

- I-630 bridge demolition completed
- I-30 westbound river bridge final cap placed
- I-30 westbound river bridge final girders set
- I-40 traffic switch to center pavement

Apr-Jun

- I-630 bridge has girders set, deck placed, and closure pour on Phase 2
- I-30 traffic opened to turn-around at Broadway Bridge
- I-40 final traffic switch to center pavement

Jul-Sep

- New on-ramp at northbound frontage road opened to I-40 eastbound
- Broadway Street on-ramp opened
- 4th Street off-ramp opened
- I-30 traffic moved onto new I-30 westbound river bridge

Oct-Dec

- I-30 westbound bridge ramp to I-630 eastbound fully opened
- I-40 eastbound fully opened to traffic
- I-30 eastbound and westbound bridges fully opened after final three phased traffic shifts
- **Substantial Completion**